

ID	Task Name	Duration	Start	Finish																																																																												
Week of 16 February																																																																																
11	Рытье траншей	1,67 days	Mon 16.02.26	Tue 17.02.26																																																																												
	<table><tr><th>ID</th><th>Resource Name</th><th>Units</th><th>Work</th><th>Delay</th><th>Start</th><th>Finish</th></tr><tr><td>5</td><td>Рабочий1</td><td>100%</td><td>13,33 hrs</td><td>0 days</td><td>Mon 16.02.26</td><td>Tue 17.02.26</td></tr><tr><td>6</td><td>Рабочий2</td><td>100%</td><td>13,33 hrs</td><td>0 days</td><td>Mon 16.02.26</td><td>Tue 17.02.26</td></tr><tr><td>7</td><td>Рабочий3</td><td>100%</td><td>13,33 hrs</td><td>0 days</td><td>Mon 16.02.26</td><td>Tue 17.02.26</td></tr><tr><td>8</td><td>Подсобник1</td><td>100%</td><td>13,33 hrs</td><td>0 days</td><td>Mon 16.02.26</td><td>Tue 17.02.26</td></tr><tr><td>9</td><td>Подсобник2</td><td>100%</td><td>13,33 hrs</td><td>0 days</td><td>Mon 16.02.26</td><td>Tue 17.02.26</td></tr><tr><td>10</td><td>Трактор</td><td>100%</td><td>13,33 hrs</td><td>0 days</td><td>Mon 16.02.26</td><td>Tue 17.02.26</td></tr></table>	ID	Resource Name	Units	Work	Delay	Start	Finish	5	Рабочий1	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26	6	Рабочий2	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26	7	Рабочий3	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26	8	Подсобник1	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26	9	Подсобник2	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26	10	Трактор	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26																														
ID	Resource Name	Units	Work	Delay	Start	Finish																																																																										
5	Рабочий1	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26																																																																										
6	Рабочий2	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26																																																																										
7	Рабочий3	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26																																																																										
8	Подсобник1	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26																																																																										
9	Подсобник2	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26																																																																										
10	Трактор	100%	13,33 hrs	0 days	Mon 16.02.26	Tue 17.02.26																																																																										
12	Заливка фундамента	5 days	Tue 17.02.26	Tue 24.02.26																																																																												
	<table><tr><th>ID</th><th>Resource Name</th><th>Units</th><th>Work</th><th>Delay</th><th>Start</th><th>Finish</th></tr><tr><td>5</td><td>Рабочий1</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>6</td><td>Рабочий2</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>7</td><td>Рабочий3</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>8</td><td>Подсобник1</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>9</td><td>Подсобник2</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>19</td><td>Песок</td><td>10 t</td><td>10 t</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>20</td><td>Щебень</td><td>10 t</td><td>10 t</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>21</td><td>Цемент</td><td>2 500 t</td><td>2 500 t</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>25</td><td>Доска необрезная</td><td>3 m3</td><td>3 m3</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>45</td><td>Доставка</td><td></td><td></td><td></td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr></table>	ID	Resource Name	Units	Work	Delay	Start	Finish	5	Рабочий1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	6	Рабочий2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	7	Рабочий3	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	8	Подсобник1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	9	Подсобник2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	19	Песок	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26	20	Щебень	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26	21	Цемент	2 500 t	2 500 t	0 days	Tue 17.02.26	Tue 24.02.26	25	Доска необрезная	3 m3	3 m3	0 days	Tue 17.02.26	Tue 24.02.26	45	Доставка				Tue 17.02.26	Tue 24.02.26		
ID	Resource Name	Units	Work	Delay	Start	Finish																																																																										
5	Рабочий1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
6	Рабочий2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
7	Рабочий3	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
8	Подсобник1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
9	Подсобник2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
19	Песок	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
20	Щебень	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
21	Цемент	2 500 t	2 500 t	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
25	Доска необрезная	3 m3	3 m3	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
45	Доставка				Tue 17.02.26	Tue 24.02.26																																																																										
Week of 23 February																																																																																
12	Заливка фундамента	5 days	Tue 17.02.26	Tue 24.02.26																																																																												
	<table><tr><th>ID</th><th>Resource Name</th><th>Units</th><th>Work</th><th>Delay</th><th>Start</th><th>Finish</th></tr><tr><td>5</td><td>Рабочий1</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>6</td><td>Рабочий2</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>7</td><td>Рабочий3</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>8</td><td>Подсобник1</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>9</td><td>Подсобник2</td><td>100%</td><td>40 hrs</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>19</td><td>Песок</td><td>10 t</td><td>10 t</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>20</td><td>Щебень</td><td>10 t</td><td>10 t</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>21</td><td>Цемент</td><td>2 500 t</td><td>2 500 t</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>25</td><td>Доска необрезная</td><td>3 m3</td><td>3 m3</td><td>0 days</td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr><tr><td>45</td><td>Доставка</td><td></td><td></td><td></td><td>Tue 17.02.26</td><td>Tue 24.02.26</td></tr></table>	ID	Resource Name	Units	Work	Delay	Start	Finish	5	Рабочий1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	6	Рабочий2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	7	Рабочий3	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	8	Подсобник1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	9	Подсобник2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26	19	Песок	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26	20	Щебень	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26	21	Цемент	2 500 t	2 500 t	0 days	Tue 17.02.26	Tue 24.02.26	25	Доска необрезная	3 m3	3 m3	0 days	Tue 17.02.26	Tue 24.02.26	45	Доставка				Tue 17.02.26	Tue 24.02.26		
ID	Resource Name	Units	Work	Delay	Start	Finish																																																																										
5	Рабочий1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
6	Рабочий2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
7	Рабочий3	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
8	Подсобник1	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
9	Подсобник2	100%	40 hrs	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
19	Песок	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
20	Щебень	10 t	10 t	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
21	Цемент	2 500 t	2 500 t	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
25	Доска необрезная	3 m3	3 m3	0 days	Tue 17.02.26	Tue 24.02.26																																																																										
45	Доставка				Tue 17.02.26	Tue 24.02.26																																																																										
Week of 06 April																																																																																
16	Кладка стен	60,36 days	Wed 08.04.26	Thu 02.07.26																																																																												
	<table><tr><th>ID</th><th>Resource Name</th><th>Units</th><th>Work</th><th>Delay</th><th>Start</th><th>Finish</th></tr><tr><td>5</td><td>Рабочий1</td><td>100%</td><td>482,88 hrs</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>6</td><td>Рабочий2</td><td>100%</td><td>482,88 hrs</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>7</td><td>Рабочий3</td><td>100%</td><td>482,88 hrs</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>8</td><td>Подсобник1</td><td>100%</td><td>482,88 hrs</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>9</td><td>Подсобник2</td><td>100%</td><td>482,88 hrs</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>19</td><td>Песок</td><td>6 t</td><td>6 t</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>21</td><td>Цемент</td><td>2 t</td><td>2 t</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>22</td><td>Кирпич</td><td>70 000 psc</td><td>70 000 psc</td><td>0 days</td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr><tr><td>45</td><td>Доставка</td><td></td><td></td><td></td><td>Wed 08.04.26</td><td>Thu 02.07.26</td></tr></table>	ID	Resource Name	Units	Work	Delay	Start	Finish	5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26	6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26	7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26	8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26	9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26	19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26	21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26	22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26	45	Доставка				Wed 08.04.26	Thu 02.07.26									
ID	Resource Name	Units	Work	Delay	Start	Finish																																																																										
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26																																																																										
45	Доставка				Wed 08.04.26	Thu 02.07.26																																																																										

ID		Task Name				Duration	Start	Finish
Week of 13 April								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 20 April								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 27 April								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 04 May								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		

ID		Task Name				Duration	Start	Finish
Week of 11 May								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 18 May								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 25 May								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 01 June								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		

ID		Task Name				Duration	Start	Finish
Week of 08 June								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 15 June								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 22 June								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		
Week of 29 June								
16		Кладка стен				60,36 days	Wed 08.04.26	Thu 02.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
6	Рабочий2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
7	Рабочий3	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
8	Подсобник1	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
9	Подсобник2	100%	482,88 hrs	0 days	Wed 08.04.26	Thu 02.07.26		
19	Песок	6 t	6 t	0 days	Wed 08.04.26	Thu 02.07.26		
21	Цемент	2 t	2 t	0 days	Wed 08.04.26	Thu 02.07.26		
22	Кирпич	70 000 psc	70 000 psc	0 days	Wed 08.04.26	Thu 02.07.26		
45	Доставка				Wed 08.04.26	Thu 02.07.26		

ID		Task Name				Duration	Start	Finish
Week of 29 June, continued								
17		Перекрытие стен				15 days	Thu 02.07.26	Thu 23.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
6	Рабочий2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
7	Рабочий3	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
8	Подсобник1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
9	Подсобник2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
23	Брус	15	15	0 days	Thu 02.07.26	Thu 23.07.26		
24	Доска обрезная	7 m3	7 m3	0 days	Thu 02.07.26	Thu 23.07.26		
45	Доставка				Thu 02.07.26	Thu 23.07.26		
Week of 06 July								
17		Перекрытие стен				15 days	Thu 02.07.26	Thu 23.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
6	Рабочий2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
7	Рабочий3	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
8	Подсобник1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
9	Подсобник2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
23	Брус	15	15	0 days	Thu 02.07.26	Thu 23.07.26		
24	Доска обрезная	7 m3	7 m3	0 days	Thu 02.07.26	Thu 23.07.26		
45	Доставка				Thu 02.07.26	Thu 23.07.26		
Week of 13 July								
17		Перекрытие стен				15 days	Thu 02.07.26	Thu 23.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
6	Рабочий2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
7	Рабочий3	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
8	Подсобник1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
9	Подсобник2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
23	Брус	15	15	0 days	Thu 02.07.26	Thu 23.07.26		
24	Доска обрезная	7 m3	7 m3	0 days	Thu 02.07.26	Thu 23.07.26		
45	Доставка				Thu 02.07.26	Thu 23.07.26		
Week of 20 July								
17		Перекрытие стен				15 days	Thu 02.07.26	Thu 23.07.26
ID	Resource Name	Units	Work	Delay	Start	Finish		
5	Рабочий1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
6	Рабочий2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
7	Рабочий3	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
8	Подсобник1	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
9	Подсобник2	100%	120 hrs	0 days	Thu 02.07.26	Thu 23.07.26		
23	Брус	15	15	0 days	Thu 02.07.26	Thu 23.07.26		
24	Доска обрезная	7 m3	7 m3	0 days	Thu 02.07.26	Thu 23.07.26		
45	Доставка				Thu 02.07.26	Thu 23.07.26		

Week of 19 October

ID		Task Name				Duration	Start	Finish
Week of 19 October								
32		Отделка стен				3 days	Tue 20.10.26	Fri 23.10.26
	ID	Resource Name	Units	Work	Delay	Start	Finish	
	5	Рабочий1	100%	24 hrs	0 days	Tue 20.10.26	Fri 23.10.26	
	6	Рабочий2	100%	24 hrs	0 days	Tue 20.10.26	Fri 23.10.26	
	7	Рабочий3	100%	24 hrs	0 days	Tue 20.10.26	Fri 23.10.26	
	8	Подсобник1	100%	24 hrs	0 days	Tue 20.10.26	Fri 23.10.26	
	9	Подсобник2	100%	24 hrs	0 days	Tue 20.10.26	Fri 23.10.26	
	31	Штукатурка	100	100	0 days	Tue 20.10.26	Fri 23.10.26	
35		Настил полов				15 days	Fri 23.10.26	Fri 13.11.26
	ID	Resource Name	Units	Work	Delay	Start	Finish	
	5	Рабочий1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	6	Рабочий2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	7	Рабочий3	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	8	Подсобник1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	9	Подсобник2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	42	Паркет	190 m2	190 m2	0 days	Fri 23.10.26	Fri 13.11.26	
Week of 26 October								
35		Настил полов				15 days	Fri 23.10.26	Fri 13.11.26
	ID	Resource Name	Units	Work	Delay	Start	Finish	
	5	Рабочий1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	6	Рабочий2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	7	Рабочий3	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	8	Подсобник1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	9	Подсобник2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	42	Паркет	190 m2	190 m2	0 days	Fri 23.10.26	Fri 13.11.26	
Week of 02 November								
35		Настил полов				15 days	Fri 23.10.26	Fri 13.11.26
	ID	Resource Name	Units	Work	Delay	Start	Finish	
	5	Рабочий1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	6	Рабочий2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	7	Рабочий3	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	8	Подсобник1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	9	Подсобник2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	42	Паркет	190 m2	190 m2	0 days	Fri 23.10.26	Fri 13.11.26	
Week of 09 November								
35		Настил полов				15 days	Fri 23.10.26	Fri 13.11.26
	ID	Resource Name	Units	Work	Delay	Start	Finish	
	5	Рабочий1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	6	Рабочий2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	7	Рабочий3	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	8	Подсобник1	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	9	Подсобник2	100%	120 hrs	0 days	Fri 23.10.26	Fri 13.11.26	
	42	Паркет	190 m2	190 m2	0 days	Fri 23.10.26	Fri 13.11.26	

Predecessor	Resource Names	% Complete
10	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
11	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
11	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%

Predecessor	Resource Names	% Complete
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%

Predecessor	Resource Names	% Complete
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%

Predecessor	Resource Names	% Complete
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
15	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%

Predecessor	Resource Names	% Complete
16	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
16	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
16	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
16	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%

Predecessor	Resource Names	% Complete
30	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
32;34	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
32;34	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
32;34	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%
32;34	Рабочий1;Рабочий2;Рабочий3;Подсобник1;Под	0%